

**EASTERN POWER DISTRIBUTION COMPANY OF A.P.LTD
CIRCLE OFFICE : ELURU**



TO WHOM EVER IT MAY CONCERN

PERFORMANCE CERTIFICATE

Contract Name :- Conversion of existing LV net work in to HVDS by utilizing lower capacity 3 Phase DTRs of 15/25/40 KVAs in Janga-reddygudem Sub- Division of Nidadavole Division in Operation Circle Eluru of West Godavari District on Partial Turnkey Basis.

Name of the Contractor :- M/s. Sealwel Corporation, Hyderabad.

Whether Individual :- Yes.

In case of JV,
Name of the JV Partner :- N.A

Partnership Ratio :- N.A

Role in Contract :- Contractor.

Work Order No. :- CGM/Projects/EPDCL/GM.P/ADE.P2/F.Tendes/D.No.119/06 Dt.28.01.2006.

Contract Agreement No. :- 05/2006-07

Contract Agreement Date :- 25.05.2006.

Contract Value :- Rs.4,02,85,428/- amended to Rs. 3,08,80,525/-.

Value of the works executed :- Rs.3,08,41,502/-

Brief Details of Work Done :- **Supply, Erection of 8.0/9.1 Mtr PSCC Poles, Conversion of Existing LV to 3Ø 11KV Line, Erection of New Lines, Erection and commissioning of 3Ø 15, 25 & 40 KVA Distribution Transformer.**

Starting Date of Contract :- 28.01.2006.

Ending Date of Contract :- 31.05.2008.


Actual Date of Contract Completion :- 31.05.2008.

Cont.....2

Financial Year	Description of work	Value of work Executed (Amount in Rs. Lakhs)
2006 -07	1. Erection of 16 KVA DTRs – 135 Nos. 2. Erection of 25 KVA DTRs – 81 Nos. 3. Erection of 40 KVA DTRs – 19 Nos. 4. Conversion of LT to 3Ø 11KV Line – 43.477 KM. 5. Erection of New 3Ø 11KV Line – 29.048 KM/CL. 6. Laying of LT AB Cable – 11.349 KM	75.63
2007 -08	1. Erection of 16 KVA DTRs – 364 Nos. 2. Erection of 25 KVA DTRs – 183 Nos. 3. Erection of 40 KVA DTRs – 42 Nos. 4. Conversion of LT to 3Ø 11KV Line – 69.661 KM. 5. Erection of New 3Ø 11KV Line – 31.237 KM/CL. 6. Laying of LT AB Cable – 12.584 KM	180.00
2008 -09	1. Erection of 16 KVA DTRs – 67 Nos. 2. Erection of 25 KVA DTRs – 99 Nos. 3. Erection of 40 KVA DTRs – 22 Nos. 4. Conversion of LT to 3Ø 11KV Line – 16.139 KM. 5. Erection of New 3Ø 11KV Line – 4.428 KM/CL. 6. Laying of LT AB Cable – 7.21 KM	52.77

We hereby confirm that M/s.Sealwel Corporation, Hyderabad have executed the work as per the values given in the table of, Details of the work executed.

Further, the above DTR's, Lines and AB Cable are in satisfactory operation as on 31.05.2012


Chief General Manager,
Projects, APEPDCL,
Visakhapatnam