

**EASTERN POWER DISTRIBUTION COMPANY OF A.P.LTD
CIRCLE OFFICE : ELURU**

<<<<<<<<<>>>>>>>>>

TO WHOM EVER IT MAY CONCERN

PERFORMANCE CERTIFICATE


Contract Name	: - Conversion of existing LV net work in to HVDS by utilizing lower capacity 3 Phase DTRs of 15/25/40 KVAs in Nidadavole & Kovuru Sub- Division in Operation Circle Eluru of West Godavari District on Partial Turnkey Basis.
Name of the Contractor	: - M/s. Sealwel Corporation, Hyderabad.
Whether Individual	: - Yes.
In case of JV, Name of the JV Partner	: - N.A
Partnership Ratio	: - N.A
Role in Contract	: - Contractor.
Work Order No.	: - CGM/Projects/EPDCL/GM.P/ADE.P2/F.Tendes/D.No.118/06 Dt.28.01.2006.
Contract Agreement No.	: - 04/2006-07
Contract Agreement Date	: - 25.05.2006.
Contract Value	: - Rs. 4,09,42,188/- amended to Rs. 3,30,44,360/-
Value of works executed	: - Rs. 3,25,29,660/-
Brief Details of Work Done	: - Supply, Erection of 8.0 & 9.1 Mtr PSCC Poles, Conversion of Existing LV to 3Ø 11KV Line, Erection of New Lines, Erection and commissioning of 3Ø 15, 25 & 40 KVA Distribution Transformer.
Starting Date of Contract	: - 28.01.2006.
Ending Date of Contract	: - 30.09.2008.
Actual Date of Contract Completion	: - 30.09.2008.

Cont.....2

Financial Year	Description of work	Value of work Executed (Amount in Rs. Lakhs)
2006 -07	1. Erection of 16 KVA DTRs – 152 Nos. 2. Erections of 25 KVA DTRs – 58 Nos. 3. Erection of 40 KVA DTRs – 45 Nos. 4. Conversion of LT to 3Ø 11KV Line – 38.461 KM. 5. Erection of New 3Ø 11KV Line – 49.705 KM/CL. 6. Laying of LT AB Cable – 4.071 KM	86.724
2007 -08	1. Erection of 16 KVA DTRs – 319 Nos. 2. Erections of 25 KVA DTRs – 154 Nos. 3. Erection of 40 KVA DTRs – 98 Nos. 4. Conversion of LT to 3Ø 11KV Line – 68.366 KM. 5. Erection of New 3Ø 11KV Line – 43.54 KM/CL. 6. Laying of LT AB Cable – 9.007 KM	180.550
2008 -09	1. Erection of 16 KVA DTRs – 111 Nos. 2. Erections of 25 KVA DTRs – 38 Nos. 3. Erection of 40 KVA DTRs – 24 Nos. 4. Conversion of LT to 3Ø 11KV Line – 19.062 KM. 5. Erection of New 3Ø 11KV Line – 8.43 KM/CL. 6. Laying of LT AB Cable – 4.336 KM	57.919

We hereby confirm that M/s.Sealwel Corporation, Hyderabad have executed the work as per the values given in the table of, Details of the work executed.

Further, the above DTR's, Lines and AB Cable are in satisfactory operation as on 31.05.2012


Chief General Manager,
Projects, APEPDCL,
Visakhapatnam