



CENTRAL POWER DISTRIBUTION COMPANY OF A.P. LTD.


PERFORMANCE CUM COMPLETION CERTIFICATE

01. Name of the Work : System Improvement Project for Conversion of existing LT net work in to HVDS for Agricultural Feeders of Wanaparthi Division in Mahaboobnagar District on Partial Turnkey Basis..
02. Name of Agency : M/s Sealwel Corporation, Hyderabad.
03. Agreement No. : 18 / 2006-07 of CGM/Projects/APCPDCL
Amended vide Lr.No.CGM(P)/SE(P)/DE(HVDS)/
F.HVDS(N)/D.No.1231/2009, Dt.03.11.2009.
04. Value of Agreement : Rs.3,00,90,152.00
05. Details of work as per Agreement :
- i)) Conversion of existing LV into HVDS
By Utilizing existing supports and
Conductor : 263 Route K M
- ii) Erection and Commissioning of 3 Phase
16 KVA – DTRs : 279 Nos
25 KVA – DTRs : 299 Nos
- iii) Laying of LT AB Cable : 650 Route KM
- iv) Erection of 11KV New Line : 41 Route KM
06. Details of work Executed as per actuals
- i)) Conversion of existing LV into HVDS
By Utilizing existing supports and
Conductor : 161.80 Route KM
- ii) Erection and Commissioning of 3 Phase
16 KVA – DTRs : 270 Nos
25 KVA – DTRs : 296 Nos
- iii) Laying of LT AB Cable : 175.54 Route K.M
- iv) Erection of 11KV New Line : 22.88 Route KM
07. Total Contract Value as per Actuals : Rs.1,94,20,340.00
08. Date of Commencement : 08-02-2006
09. Date of Completion : 11-01-2010
10. Maintenance period : 180 days from 11-01-2010
i.e. up to 10-07-2010.

The works are completed successfully and are in satisfactory service.


DIVISIONAL ENGINEER
Construction, A.P.C..P.D.C.L


SUPERINTENDING ENGINEER
Operation Circle A.P.C.P.D.C.L
MAHABOORNAGAR

Countersigned

Chief General Manager (Projects)
APCPDCL, Corporate Office,
6-1-50, Mint Compound,
HYDERABAD - 500 004.