

Office of the Chief Engineer (Infras

Office of the Chief Engineer (Infrastructure)
Maharashtra State Electricity Distribution Co. Ltd.

"Prakashgad", 5th Floor, Station Road, Bandra (E), Mumbai -400 051.
Tel.: (P) 26478252, Extn. 2207, Fax: (022) 26472937 Gram:

"MUMBAIGRID"

NO: CE/Infra Plan/EE-II/T-94/ No 3 2 4 3 3

Date: 2 8 AUG 2015

To,

M/s. Sealwel Corporation Pvt Ltd

345/SRT, SR Nagar, Hyderabad – 500 072.

Sub: Turnkey Contract for Tender No.94 – Infrastructure Plan Phase-IIA in Degloor Division Under Nanded Circle of Nanded Zone – Experience Certificate.

Ref:

1. LOA No. CE (Dist)/Infra-Plan Phase-IIA/Mumbai/09-10/3505 Dtd. 02-02-10.

2. PCPL:HYD:MSEDCL:DEGLUR:778:15-16, dt: 11.08.2015

Dear Sir,

This LOA has been awarded to M/s Sealwel Corporation Pvt Ltd JV with M/s. Pavani Controls & Panels Limited with reference to your above letter as requested by you, we confirm herewith the status of the completion of the work for the subject contract as on date:

1. VALUE OF WORK AS PER LOA

RS.80.95 CRORES

2. VALUE OF WORK EXECUTED

RS.84.35 CRORES

3. DATE OF LOA

02.02.2010.

4. SCHEDULED DATE OF COMPLETION

31.01.2012

5. EXTENDED DATE OF COMPLETION

31.01.2012

6. ACTUAL DATE OF COMPLETION

31.01.2012

7. PHYSICAL PROGRESS OF THE WORK OF TENDER NO.T-94: As tabulated nereunder

Sr. No	Name of Activities	Unit	BOQ Qty	Final freezing Qty	Commissioned as On 31.01.2012
1	33/11KV 1x5 MVA New Outdoor S/S	Nos.	6	6	6
2	Augmentation of 33/11KV, 1x3.15MVA to 1x5MVA PTR (Outdoor)	Nos.	5	6	6
.3	33/11KV, 1x5MVA Additional PTR	Nos.	'	. 8	8
4	HT Lines	Kms.	761	458	380
5	LT lines	Kms.	26.6	52	52
6	11/0.433 KV New Dist. T/F 63 KVA, 100 KVA Distribution Transformers	No.	230	693	693
7	11/0.433 KV Augmentation of Dist. T/F 63 KVA to 100 KVA Distribution Transformers	No.	85	442	442

(The above executed work includes Supply, Erection, Testing and commissioning)

As per JV Agreement, the work experience of both the member and member in-charge has to be treated equally as the assignment has been given jointly and both the members are jointly and severally responsible for the completion of the project technically as well as financially vide letter under ref (1).

This certificate is issued on the request of M/s Sealwel Corporation Pvt. Ltd JV with M/S. Pavani Controls & Panels Ltd vide letter under ref. (2) and shall have no bearing on the terms and conditions of the subject contract in any manner and shall be without any prejudice to any obligations under the terms and conditions of the contract.

Yours faithfully,

Chief Engineer (Infra)

Copy to: The Superintending Engineer (Infra), MSEDCL, Nanded Zone.