

Mahavi fand fi^e Office of the Chief Engineer (Infra) **Maharashtra State Electricity Distribution Co. Ltd.** "Prakashgad", 5th Floor, Station Road, Bandra (E), Mumbai -400 051. Tel.: (P) 26478252, Extn. 2231, Fax : (022) 26472937 Gram : "MUMBAIGRID"

NO: CE/Infra Plan/EE-IV/T-71/

1028239

Date: 10 SEP 2014

To,

M/s Pavani Controls & Panels Ltd JV with M/s Sealwel Corporation Pvt Ltd Flat No -103, Classic Enclave Apartment Punjagutta ,Hyderabad-500 082

Sub: Turnkey Contract for Tender No.71 – Infrastructure Plan Phase-II-A in Akola U Division under Akola Circle of Amravati Zone – Experience Certificate.

Ref: 1. LOA No. CE (Dist)/Infra-Plan Phase-II A/Mumbai/09-10/15640 Dtd. 13.05.2010 2. Request letter from M/s Sealwel Corporation Pvt Ltd Dt 05.09.2014

Dear Sir,

With reference to your above letter as requested by you, we confirm herewith the status of the completion of the work for the subject contract as on date:

1.	Value of Work as per LOA	:	Rs.83.91 Crores		
2.	Value of work as per final freezing	:	Rs.89.35 Crores		
3.	Value of Work Billed	:	Rs.85.53 Crores		
4.	Date of LOA	:	13.05.2010		
5.	Date of Completion	:	12.05.2012		
6.	Extended Date of Completion	:	14.11.2012		
7	Physical Progress of the works of Tender No T 71 . As tabulated he				

7. Physical Progress of the works of Tender No.T-71 : As tabulated hereunder

Sr.No.	Name of Activities	Unit	BOQ Quantity	Supply, Errection & Commissioned work
1	33/11 KV New Sub-Stations	Nos.	04	04
2	33 KV Overhead HT line	Km.	6.9	6.9
3	33 KV , 3 C/300 sqmm Underground Cable	Km.	56.83	56.83
4	11 KV Overhead HT line	Km	57.46	57.46
5	11 KV , 3 C/300 sqmm Underground Cable	Km	30.57	30.57
6	LT line	Nos.	45.8	45.8
7	100 KVA New Distribution Transformers	Nos.	150	150
8	200 KVA New Distribution Transformers	Nos.	320	320
9	Augmentation of Distribution Transformers 11/0.433 KV 63/100 KVA to 200 KVA	Nos.	207	207

As per JV Agreement, the work experience of both the member and member in-charge has to be treated equally as the assignment has been given jointly and both the members are jointly and severally responsible for the completion of the project technically as well as financially vide letter under ref (1).

This certificate is issued on the request of M/s Sealwel Corporation Pvt Ltd .vide letter under (2) and shall have no bearing on the terms and conditions of the subject contract in any manner and shall be without any prejudice to any obligations under the terms and conditions of the contract.

Yours faithfully,

Mahry 19 Chief Engineer (Infra Plan) **MSEDCL**, Mumbai

Copy f.w.cc to :- The Chief General Manager (I/A),MSEDCL,Mumbai

Copy to:

L

ι

L

The Superintending Engineer (Infra), MSEDCL. Amravati Zone, Akola
M/s Sealwel Corporation Pvt Ltd 345 /SRT,Sanjiva Reddy Nagar Colony Hyderabad-500 038. Telengana