

EASTERN POWER DISTRIBUTION COMPANY OF A.P.LTD
CIRCLE OFFICE : ELURU

TO WHOM EVER IT MAY CONCERN

PERFORMANCE CERTIFICATE

Contract Name :- Erection of 11 Nos New 33/11KV Sub-Stations with connected 33KV & 11KV Lines and Augmentation of Existing 17Nos 33/11KV Substations in East Godavari District on 100% turnkey basis in APEPDCL under JBIC-II of Rajahmundry Circle.

Name of the Contractor :- M/s. Sealwel Corporation Private Limited, Hyderabad.

Whether Individual :- Yes.

In case of JV,
Name of the JV Partner :- N.A

Partnership Ratio :- N.A

Role in Contract :- Contractor.

Work Order No. :- CGM / Projects / EPDCL / GM.P / ADE.P2 / AE.P3/EJBIC-II / D.No:186 / 08.

Work Order Date :- 24.04.2008

Contract Agreement No. :- 07 / 2008-09.

Contract Agreement Date :- 23.06.2008

Contract Value :- Rs. 16,33,33,720.00 amended to 16,51,79,173.00.

Value of Work Executed :- Rs. 15,94,44,000.00
(Including value of Final Deviation Quantities)

Brief Details of Work Done :- Design, Engineering, Supply, Testing, Installation & Commissioning of 11 Nos New 33/11KV Sub-Stations with connected 33KV & 11KV Lines and Augmentation of Existing 17Nos 33/11KV Substations in East Godavari District on 100% turnkey basis in APEPDCL under JBIC-II of Rajahmundry Circle


Starting Date of Contract :- 24.04.2008

Ending Date of Contract :- 30.10.2009.

Actual Date of Contract Completion :- 30.10.2009.

Financial Year	New 33/11 KV Substations	Value of work Executed (Amount in Rs.)
2008 - 09	1. Supply & Erection of New 33/11KV Substations - 5 Nos 2. Augmentation of Power Transformers - 7 Nos 3. Supply & Erection of 33KV Line - 6.640 Kms 4. Supply & Erection of 11KV Line - 6.809 Kms	8,31,77,825.00
2009 - 10	1. Supply & Erection of New 33/11KV Substations - 6 Nos 2. Augmentation of Power Transformers - 11 Nos 3. Supply & Erection of 33KV Line - 12.775 Kms 4. Supply & Erection of 11KV Line - 17.868 Kms	7,62,66,175.00

The above works carried out by M/s. Sealwel Corporation Private Limited, Hyderabad are in satisfactory service as on 31.05.2012 and the firm has carried out the works as per Departmental Standards.


Chief General Manager,
Projects, APEPDCL,
Visakhapatnam