

EASTERN POWER DISTRIBUTION COMPANY OF A.P.LTD.
CORPORATE OFFICE::VISAKHAPATNAM.

MINUTES OF REVIEW MEETING CONDUCTED BY CMD / A.P.E.P.D.C.L. ON
27-11-07 WITH ALL THE CONTRACTORS ON STATUS OF ONGOING WORKS
UNDER VARIOUS HEADS OF APEPDCL

Review Meeting was conducted by the Chairman & Managing Director / A.P.E.P.D.C.L. on 27/11/07 on status of Ongoing works executed by M/s Sealwel Corporation along with Director (Projects), CGM/Projects, DEs&ADEs / Construction and the minutes are as follows:

RGGVY in Vizianagaram Circle:

- On behalf of M/s Sealwel Corporation, Sri K.Rama Krishna has attended the meeting. Time extension was given upto 31/12/07. The contractor stated that wiring for 54700 nos. services were completed and 19000 nos. services are left to be completed. He was requested to speed up the works and complete the balance as per timeline and claim the bills for work done so far.

HVDS

Eluru Division:

- Time extension given upto 31/12/07. The contractor informed that only 8% of work is left over and promised to complete the work by next month.


Nidadavole & Kovvuru Sub-Divisions:

- Time extension given upto 31/12/07. The contractor informed that only 50 to 70 nos. DTRs are yet to be erected. The contractor was requested to speed up the works.

JR Gudem Sub-Division:

- Time extension given upto 31/12/07. The contractor informed that 800 no.of transformers are to be provided by the department. CGM/Projects was instructed to sort out the problem immediately.
- Further the contractor has requisitioned to take up the S-phase DTR works. The contractor and the DE / Construction / Eluru are directed to conduct joint survey and identify the works to be taken up feeder wise and submit a proposal to CGM/Projects within 15 days.

- CMD has appreciated for the good work done by the contractor in all the above works and also it is also noticed that the representatives of the contractor came well prepared with their progress reports for attending to the meeting and requested to keep up their good work.


Chairman & Managing Director,
A.P.E.P.D.C.L., Visakhapatnam.

To
M/s. Sealwel Corporation,
11-182/5/B,
Fathah Nagar,
Hyderabad - 18.

Endt.No.CMD/EPDCL/VSP/GM/T/D.No. 488 /2007, dated 12-12-2007.